





Shepherd Drive, Durham Drive, and Selected Cross Streets Reconstruction Project Construction Progress Update



PROJECT OVERVIEW




Shepherd Dr. & Durham Dr. from 15th St. – IH-610

Includes 15th, 16th, 18th, 19th, 20th, & 24th St.

SER Construction Partners, LLC

\$50,431,020.89



PROJECT OVERVIEW



Notice to Proceed: April 18, 2022

1,008 Calendar Days (~33 Months)


CEI Team – CDM Smith, Quiddity (formerly Jones | Carter), McDonough Engineering, and Geotest Engineering



- Paving activities underway on Shepherd, Durham, & X-Streets
- Phase 1 water line construction nearing completion
- Silva Cell installations starting
 - Utility adjustments in progress







~6,875 LF of Water Main





~3,150 LF of Storm Sewer



~84 Storm Sewer Inlets & Manholes





~8,400 SY of Pavement







Driveways, Sidewalks, & Intersections





PROJECT CHALLENGES - UTILITIES



CenterPoint Electric – overhead power poles

CenterPoint Gas – 6" IP line under Shepherd

AT&T, Verizon/MCI, Crown Castle, & Comcast





PROJECT CHALLENGES - UTILITIES







UPCOMING ACTIVITIES



Shepherd, Durham & 15th St. - Paving

Storm sewer and inlet installation on 16th St.

Beginning streetscape construction







