



Bicycle & Pedestrian Safety Improvement Project

Construction Progress Update

September 22, 2022

Matt Kainer, P.E.



PROJECT OVERVIEW



- Group of 7 projects spread across the TIRZ
- Includes pedestrian and bicycle facility improvements consisting of new and/or improved trails and sidewalks, pavement markings, and roadway modifications
- Teamwork Construction Services
- Original Contract Value: \$1,153,161.25

PROJECT OVERVIEW



- Notice to Proceed: March 28, 2022
- 270 Calendar Days (~9 months)
- CEI by Quiddity Engineering

WHITE OAK BAYOU TRAIL EXTENSION



- 1,600' Extension of the White Oak Bayou Trail from Moy St. to Kansas St. (adjacent to TC Jester Blvd)
- Routed through existing COH ROW next to the UPRR Eureka Yard
- Work completed June 2022

WHITE OAK BAYOU TRAIL EXTENSION



WHITE OAK BAYOU TRAIL EXTENSION



WHITE OAK BAYOU TRAIL EXTENSION



HEIGHTS BLVD. @ CENTER ST.



- Conversion of ~600' of narrow, damaged sidewalk to 10'-wide shared use path
- Construction of ADA ramps along path
- Replacement of pavement markings from Washington Ave. to I-10
- Work currently underway

HEIGHTS BLVD. @ CENTER ST.



HEIGHTS BLVD. @ CENTER ST.



HEIGHTS BLVD. @ CENTER ST.



HEIGHTS BLVD. @ CENTER ST.



HEIGHTS BLVD. @ CENTER ST.



REMAINING PROJECTS



- West Dallas Pavement Marking Replacement
- Heights Blvd. @ 7th St. Raised Pedestrian Crossings
- Houston Ave. @ Spring St. Median Island Construction
- White Oak Dr. @ MKT Trail Curb Extensions
- MKT Trail Improvements



Questions?

MKainer@Quiddity.com